

Project Update for the Week of 4/27/26

CR Construction will be prepping and carrying out the last Sahalee tie-in. The East Gate exit will be closed Monday, Tuesday, and Wednesday during this work. Signs have been placed at all gates in Sahalee notifying residents of the closure. On Wednesday, April 29th the tie-in at the East Gate will occur, affecting two homes and the Sahalee Maintenance Association's irrigation. Customers will be out of service for this scheduled shutdown between 8:00 AM to 5:00 PM.

CR Construction will have a second crew working in Timberline next week on NE 37th Way. On Tuesday, April 28th they will do the tie-in at the easement in the 20600 Block of NE 37th Way, which only affects one house. Then on Wednesday, April 29th they will do the tie in at 206th PL NE, which will impact four homes. Customers will be out of service for these scheduled shutdowns between 8:00 AM to 4:00 PM.

The remainder of the week the contractor will work on tying in services to the new water main on NE 37th Way. The crew will be working on the south side of NE 37th Way, headed west towards the 3-way stop. There will be a total of fourteen houses and two irrigation meters that will be connected. Customers will experience a short water service interruption while the new water service is installed alongside the existing service. The District will distribute door hangers to those properties in advance of the work and a district representative will be on site notifying customers prior to the water service connection. Additionally, crews will be in Sahalee Dr E removing the old air/vacs and any remaining old water meter setters.

4/29/26

D02 (E) – Sahalee Way NE & Sahalee Drive East

# of Valves Turned	2
# Houses Impacted	3*

*Includes shutting off Sahalee East Irrigation



D05 (Q) – NE 37 Way & 206 PL NE

# of Valves Turned	3
# Houses Impacted	4

4/28/26



D05 (R) – NE 37 Way & 20600 BLK

# of Valves Turned	3
# Houses Impacted	1

04/28/26

